



# SAN CARLOS SCHOOL DISTRICT

**Mary Jude Doerpinghaus**, Interim Superintendent  
**Robert Porter**, Chief Operations Officer  
**Allison Liner**, Interim Assistant Superintendent

1200 Industrial Road, Unit 9  
San Carlos, CA 94070  
Voice: (650) 508-7333  
Fax: (650) 508-7340  
[www.scsdk8.org](http://www.scsdk8.org)

October 23, 2017

Dear San Carlos Community,

The School Board was just informed of significant manufacturing delays in the production of the modulars for the Charter Learning Center campus. Regretfully, key delivery dates have been missed and we do not believe CLC will be able to move over the Presidents' Week Break into its new buildings. Therefore, the Mariposa modernization will not be completed for the opening of the 2018-19 school year.

We share your disappointment, frustration, and even anger.

Only nine of CLC's 72 modules have been delivered. As a result of the manufacturer's failure to meet its agreed upon delivery dates, and on advice of legal counsel, we have notified the surety bond provider and requested their assistance in ensuring the manufacturer's performance of its obligations under our purchase agreement. The agreement includes financial safeguards to protect our public funds when a breach of contract arises. We are in ongoing communication with legal counsel, the surety, and the manufacturer to resolve the delay and complete this project.

During this trying situation, the District is committed to timely and transparent communication with all of our families. We have no other details or revised schedule that we can provide at this point. We will continue to keep you regularly updated on developments and will soon schedule a community meeting to gather input.

Nicole Bergeron, SCSD Board President

Eirene Chen, SCSD Board Vice President

Mary Jude Doerpinghaus, SCSD Interim Superintendent

Robert Porter, SCSD Chief Operations Officer

Stacy Emory, CLC Executive Director